

		Online Traceability	AL TAKAMUL COMPANY FOR ENGINEERING SERVICES QUALITY CONTROL - IRAQ		
Visual Through Examination & Magnetic Particles Examination Certificate					
Client	SLB BASRA	Location	TESTING WORKSHOP (DST)		
Date of Examination:	28/Oct/2025	Certificate No:	QC-SLB/25275-32		
Date of Next Through Examination:	27/Apr/2026	Job Order Number:	QC-SLB/25275		
Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019)				
Description of the Examined Equipment		Serial Number		Result	
LIFTING SUB (03 Each) 4 1/2 ACME BOX		690		Pass	
					
INSPECTION RESULT :					
VISUAL THOROUGH EXAMINATION	The above mentioned item was inspected and found free from deforms, cracks, corrosion & mechanical damage				
MAGNETIC PARTICLE INSPECTION	inspected and found free from cracks and other defects				
FINAL RESULTS	found satisfactory and free of defects at the time of inspection				
NDT Equipment Details					
Standard	ASTM E709 /	DC COIL	2260	Due Date:	22-Feb-26
UV Black Light	-	Serial No:	23659	Due Date:	22-Feb-26
Ultraviolet Meter	-	Serial No:	1895309	Due Date:	22-Feb-26
Field Indicator	-	Serial No:	11-851	Due Date:	22-Feb-26
Fluorescent Ink	14 HF	Batch No:	230503	Due Date:	May-26
ASNT Level II Inspector Name:	Authenticating This Report:		Signature & Stamp:		Review Signature & Stamp:
M-SHAHZAD	M-TAREK				
					
QC-QA-MT-010 Rev.02 Date SEP-2024.					