

LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATE NO:	QC-SLB-25245-96
LOCATION:	ARTIFICIAL LIFT	JOB NO:	QC-SLB-25245
EXAMINATION DATE:	02/Oct/2025		
LAST INSPECTION	NEXT INSPECTION DATE	LAST PROOF LOAD TEST DATE	
N/A	01/Apr/2026	BY MANUFACTURE	
IDENTIFICATION NO	DESCRIPTION	QTY	SWL
N6604	<u>Two Leg Wire Rope Sling.</u> Dim: 26mm X 2m IWRC, MECHANICALLY SPLICED WITH ALUMINUM FERRULE C/W MASTER LINK ASSEMBLY AT TOP HARD EYE X BOTTOM SOFT EYE SAFETY FACTOR 5:1 	01	12 Ton @ 45°
Applicable Reference Standard:	BS EN 13414-1:2003+A2:2008		
* Is this the first examination after installation or assembly at a new site or location?	YES	NO	✓
* If the answer to the above question is YES has the equipment been installed correctly?	YES	✓	NO
Was the examination carried out?			
* Within an interval of 6 months?	YES	✓	NO
* Within an interval of 12 months?	YES		NO
* In accordance with an examination scheme?	YES	✓	NO
* After the occurrence of exceptional circumstances?	YES		NO
Identification of Any Part Found to Have a Defect Which Is or Could Become a Danger to Persons and A Description of the Defect: None			
Is The Above a Defect Which Is of Immediate Danger to Persons	YES		NO
Is The Above a Defect Which Is Not Yet but Could Become a Danger to Persons: (If YES State The Date By When)	NO	✓	YES
Particulars Of Any Repair, Renewal Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual and Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?	Yes Accept	✓	NO Reject
INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohammed Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

