

## CERTIFICATE OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATE NO:	QC-SLB-25326-40	
LOCATION:	COIL TUBING WORKSHOP			
EXAMINATION DATE:	02/Jan/2026	JOB NO:	QC-SLB-25326	
LAST INSPECTION	NEXT INSPECTION DATE		LAST PROOF LOAD TEST DATE	
N/A	01/July/2026		BY MANUFACTURE	

Serial Number:	QTY	Description	SWL								
SMS29625F0197	01	<p><b><u>FRAC CAT SKID</u></b></p> <p>FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP-MOUNTED LIFTING POINTS. Dimension: 6.04 m(L) X 2.41 m (W) X 2.5 m (H) Tare weight: 8500 KG Gross weight: 10000 KG</p>	1500 KG								
Reference Standard:		BS EN ISO 10855 / DNV 2.7-1									
Pad Eyes Dimension:		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Thickness:</td> <td>Pin Hole:</td> <td>Length:</td> <td>Height:</td> </tr> <tr> <td style="text-align: center;">38 mm</td> <td style="text-align: center;">28 mm</td> <td style="text-align: center;">160 mm</td> <td style="text-align: center;">100 mm</td> </tr> </table>	Thickness:	Pin Hole:	Length:	Height:	38 mm	28 mm	160 mm	100 mm	
Thickness:	Pin Hole:	Length:	Height:								
38 mm	28 mm	160 mm	100 mm								

Is this the first examination after Installation or assembly at a new site or location?	YES	NO	✓	Was the examination carried out? Within an interval of 6 months? Within an interval of 12 months? In accordance with an examination scheme? After the occurrence of exceptional circumstances?	YES	NO	✓
If the answer to the above question is YES has the equipment been installed correctly?	YES	NO	✓		YES	NO	✓
	N/A				YES	NO	✓

Identification of any part found to have a defect, which is or could not become a danger to persons, and a description of the defect. **NONE**

Is the above a defect, which is of immediate danger to persons? YES  NO

Is the above a defect, which is not yet but could become a danger to persons? YES by: \_\_\_\_\_

Particulars of any repair, renewal, or alteration required to remedy the defect identified above: \_\_\_\_\_

Particulars of any tests carried out as part of the examination: **NONE**  
\*\* The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory  
\*\* MPI was carried out on the pad eyes Welding Areas and found satisfactory, **Check MPI Certificate attached.**

IS THIS EQUIPMENT SAFE TO OPERATE? YES  NO

LEEA & ASNT Level II Inspector Name:		Authenticating This Report:	LEEA & ASNT Level II Inspector Name:
M-Tarek LEEA TEAM CARD:42580		Mohammad Abdullah	

**THIS IS TO CERTIFY THAT:** a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

