

AL TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	08.Aug.2026	Date of Report:	08.Aug.2026	Certificate No:	QC-B-08-26-183/037
Client Name:	HALLIBURTON	Location:	WPS	Job Number:	QC-B-08-26-183
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due	
08.Feb.2026		10/08/2024		09/08/2026	
Serial Number:	QTY	Description			
L-6901010860-V01-077	1	Control Panel Frame DIM: 1.46 M (L) X 0.82 M (W) X 1.47 M (H) FULLY WELDED STEEL STRUCTURE WITH TOP FOUR MOUNTED LIFTING POINTS TARE WEIGHT: 1450 KG M.G.W: 1450 KG			
Reference Standard:	BS 7072/ HAL DOC: WM-GL-HAL-HSE-0420				
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:	Height:	
	16 mm	18 mm	50 MM	53 MM	
Is this the first examination after Installation or assembly at a new site or location?		☐ YES ☐ NO ☒		Was the examination carried out: Within an interval of 6 months? ☐ YES ☒ NO ☐ With an interval of 12 months? ☐ YES ☐ NO ☒ In accordance with an examination scheme? ☐ YES ☒ NO ☐ After the occurrence of exceptional circumstances? ☐ YES ☐ NO ☒	
If the answer to the above question is YES has the equipment been installed correctly?		☐ YES ☐ NO ☐		☐ YES ☐ NO ☒	
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none state NONE) NONE					
Is the above a defect which is of immediate danger to persons:				YES	NO ☒
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				N/A	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:					
Particulars of any tests carried out as part of the examination: (If none state NONE)					
** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory					
** MPI was carried out on the pad eyes Welding Areas and found satisfactory					
IS THIS EQUIPMENT SAFE TO OPERATE?				YES	NO ☒
Name of Inspector:	Name of person authenticating this report:		Client Signature & Stamp:		
ASHRAF ELSAID	MOHAMED ABDALLAH		ALI Talib HB48903 Date: 08-AUG-2026 Signature Haliburton		
Date of Next Through Examination:	07.Feb.2027				

REV: 01 Dated: 20 June 2022



THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

