

AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	08.Aug.2026	Date of Report:	08.Aug.2026	Certificate No:	QC-B-08-26-183/062
Client Name:	HALLIBURTON	Location:	WPS	Job Number:	QC-B-08-26-183
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due	
08.Feb.2026		10/08/2024		09/08/2026	
Serial Number:	QTY	Description			
L-6901013587 AEME 11N 059 SAP NO: 11992415	1	MAIN FRAME DIM: 3.5 M (L) X 1.27 M (W) X 1.70 M (H) FULLY WELDED STEEL STRUCTURE WITH TOP FOUR MOUNTED LIFTING POINTS TARE WEIGHT: 1800 KG PAYLOAD: 5000 KG M.G.W: 6800 KG			
Reference Standard:		BS 7072/ HAL DOC: WM-GL-HAL-HSE-0420			
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:	Height:	
	40 mm	30 mm	70 MM	68 MM	
Is this the first examination after Installation or assembly at a new site or location?		YES ☐ NO ☒		Was the examination carried out: Within an interval of 6 months? YES ☒ NO ☐ With an interval of 12 months? YES ☐ NO ☒ In accordance with an examination scheme? YES ☒ NO ☐ After the occurrence of exceptional circumstances? YES ☐ NO ☒	
If the answer to the above question is YES has the equipment been installed correctly?		YES ☐ NO ☐		YES ☐ NO ☒	
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none state NONE) NONE					
Is the above a defect which is of immediate danger to persons:				YES ☐	NO ☒
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				N/A	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:					
Particulars of any tests carried out as part of the examination: (If none state NONE)					
** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory					
** MPI was carried out on the pad eyes Welding Areas and found satisfactory					
IS THIS EQUIPMENT SAFE TO OPERATE?				YES ☒	NO ☐
Name of Inspector:	Name of person authenticating this report:		Client Signature & Stamp:		
ASHRAF EL SAID	MOHAMED ABDALLAH		ALI Talib HB48903 Date: 08-AUG-2026 Signature Haliburton		
Date of Next Through Examination:	07.Feb.2027				

REV: 01 Dated: 20 June 2022



THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

