Al TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED






CERT	FIFICATE OF VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION							
Client:	DAQING DRILLING COMPANY, Iraq	Report No:	QC-04-24-0140-007					
Rig & Location:	DQ-038 / RU-400A	Job Number:	DQ038-RUM-QC-OPS-2024042801 28-Oct-2024					
Inspection Date:	29-Apr-2024	Inspection Due Date:						
Type Of Inspection:	ISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019)					











VISUAL & THOROUGH EXAMINATION:

MAGNETIC PARTICLE INSPECTION:

M.P.I Has Been Done On Available Weldid Areas And Found Free From Cracks And Other Defects:

FINAL RESULTS:

As Per The Client's Specification, the Inspected Areas Was Accepted At The Time Of Inspection Useable:

COMMENT:

Online Traceability

Magnetic Particle Inspection With A/C Yoke, Black Ink & White Contrast,



EQUIPMENT DETAILS:								PERSON DETAILS:		REVIEW BY:		
EQUIPMENT:	AC / DC Yoke Te	st Block	EQUIPMENT:	Digital Lux	x Meter	EQUIPMENT:	AC / DC Yoke Permanent Magnetic	INSPECTOR NAME:	A Casal	SENIOR INSPECTOR: RAO SU	RAO SUHAIL	
S NO:	1657		S NO:	272200	003	S NO:	PY - 02 / PY - 019	Syed Aamir Ali	O COLUMN		KAO SUITAIL	
Call Due Date:	14-Aug-202	24	Call Due Date:	16-Aug-2	-2024	Call Due Date:	14-Aug-2024	QUALIFICATION		SUPERVISOR:	M Abdullah	
White Contrast I	Paint Manufacture:	WCP-2	Magnaflux:	naflux: 220605		Expiry Date:	July-2025	ASNT LEVEL II	and a	SUPERVISOR:	Wi Abdullali	
Black Magnetic Particle Manufactur		e: 7-HF	Magnaflux:	220602		Expiry Date:	June-2025	VT,MT,PT,UT,				
Technical Details:		Black Ma	ck Magnetic Particle Concentration			Method	WMPT Light Intensity	LEEA I,II		CLIENT:		
		1.2 to 2.4 ml / 100 ml				lagnetic Particle ing (WMPT)	1350 Lux	STAMP & SIGNATURE:				
Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev:00 Dated - 07 - Nov - 2021												