## Al TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED





|--|

Client:	DAQING DRILLING	Report No:	DQ-12-QC-24-05-002
Location:	IU-37	Job Number:	DQ-12-QC-24-05-001
Date:	05.MAY.2024	Next Inspection Date:	04.NOV.2024
Type Of Inspection:	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019)



UNIT DESCRIPTION:

ELEVATOR LINK CLAMP

UNIT S/N:

11984,11985

INSPECTION RESULT:

VISUAL, THOROUGH EXAMINATION

MAGNETIC PARTICLE INSPECTION

Avalibel Critical areas inspected and found free from cracks and other defects

FINAL RESULTS

ELEVATOR LINK CLAMP

11984,11985

INSPECTION (M.P.I.) HAD BEEN DONEON THE AVAILABLE AREAS FOR THE ABOVE DESCRIPTION

Avalibel Critical areas inspected and found free from cracks and other defects

unit found satisfactory and free of defects at the time of inspection

COMMENT:

Magnetic Particle Inspection With A/C Hand Yoke, Black & White Contrast

















