



CERTIFICATION OF VISUAL THROUGH EXAMINATION & DYE PENETRANT INSPECTION

CLIENT:	HALLIBURTON SPERRY DRILLING	REPORT No:	QC-24-HAL-SP-BJS-DPI-NDT-279
LOCATION:	Burjesia Halliburton Camp Basra - IRAQ	Acceptance Createra.	DS-1 fifth Edition, Volume 4,
DATE:	Saturday, September 14, 2024	HAL DOCUMENTS NO	D01860184 Rev J Halliburton Doc. (Visual Procedure D00305796 Revision W)
TYPE OF INSPECTION:	VISUAL , THOROUGH EXAMINATION & DYE PENETRANT INSPECTION (DPI)	HAL DOCUMENTS NO	Halliburton Doc. (LPI ProcedureD00976849 Revision E)
DESCRIPTION:	DPTGEOSTATIONARY VALVE	HAL WORK ORDER NO	327053692
		SERIAL NUMBER	13931215
		INSPECTION RESULT :	
		VISUAL , THOROUGH EXAMINATION	Above Item fully inspected and found freedom from deforms, cracks, corrosion & mechanical damage
		DYE PENETRANT INSPECTION (DPI)	forgn areas inspected and found freedom from cracks and other defects
		FINAL RESULTS	Above Item found satisfactory and free of defects at the time of inspection
		TECHNICAL DETAILS	
TECHNIQUE 2 - TYPE II VISIBLE, METHOD 'A' WATER -WASHABLE			
PENETRANT DWELL TIME:	30 minutes	DEVELOPER DWELL TIME:	15 minutes
Test Part Temperature:	103 °F	WHITE LIGHT INTENSITY:	3610 LUX

EQUIPMENT DETAILS						PERSONNEL DETAILS		REVIEW BY	
EQUIPMENT :	COMPARATOR BLOCK	EQUIPMENT :	Digital Lux Meter	EQUIPMENT :	INFRARED THERMOMETER	INSPECTOR NAME: M. Shahzad		SENIOR INSPECTOR:	NAVEED HUSSAIN
S.N:	11223	S.N:	2722003	S.N:	201704125	QUALIFICATION: ASNT LEVEL II MT & PT& VT & UT		SUPERVISOR:	HANI ALI
Cal Due Date:	16,OCT,2024	Cal Due Date:	16,OCT,2024	Cal Due Date:	16,OCT,2024	SIGNATURE:		CLIENT:	
Red Penetrant Manufacture:	Magnaflux	Batch No:	220511	EXPIRE DATE:	May,2025				
Developer Manufacture:	Magnaflux	Batch No:	220302	EXPIRE DATE:	March,2025				
WATER PRESSURE	30 PSI	P. GAUGE	SSR825	DUE CAL DATE:	16,OCT,2024				

Original - Client Files Copy - Area Office QC/FN/DPI/NDT/022 Rev.00 Dated: 07 Nov 2021